GENERAL NOTES:

A. ALL DIMENSIONS SHOWN ARE STRUCTURAL UNLESS NOTED OTHERWISE.
B. CONSTRUCTION PACK TO BE READ IN CONJUNCTION WITH GENERAL SPECIFICATION, STANDARD DETAILS & ARCHITECTS & ENGINEERS DRAWING INFORMATION.
C. REFER TO SPECIFIC MANUFACTURER'S INFORMATION FOR FURTHER ANCILLARY DETAILS.
D. REFER TO SITE DRAINAGE LAYOUT FOR ACTUAL POSITIONS OF RWPS & LOCATION OF SOIL STACKS TO BE VENTED TO AIR.

GLAZED BRICK PANEL. SEE MATERIALS ELEVATIONS FOR COLOUR TYPE.

ALL STEEL WORK TO RECEIVE THERMOGUARD THERMO-COAT INTUMESCENT PAINT (OR SIMILAR APPROVED) TO PROVIDE MIN. 60MIN FIRE PROTECTION. APPLICATION AND THICKNESS OF COATING TO BE IN ACCORDANCE WITH MANUFACTURER'S RECOMMENDATIONS. APPLICATION TO BE CARRIED OUT INSITU BY A SPECIALIST COMPANY.

Block 2 - SF Structural Plan

1 : 50

Block 2 - Second Floor Areas					
Floor areas measured to face of structure					
Number	Name	Area	Area ft	Level	Comments
B2 PLOT 45	A50a1	51.8 m²	556 ft²	02_Second	
B2 PLOT 46	A50d1	52.0 m²	559 ft²	02_Second	
B2 PLOT 47	A61b1	64.4 m²	693 ft²	02_Second	
B2 PLOT 48	A61f1	64.6 m²	696 ft²	02_Second	
B2 PLOT 49	A50c1 - Variant 1	57.8 m²	622 ft²	02_Second	
B2 PLOT 50	A61c1	65.0 m²	700 ft²	02_Second	
B2 PLOT 51	A61d1	64.6 m²	696 ft²	02_Second	
B2 PLOT 52	A70a2 - Variant 1	69.1 m²	743 ft²	02_Second	
B2 PLOT 53	A61b1	64.7 m²	697 ft²	02_Second	
B2 PLOT 54	A50b1	52.3 m²	563 ft²	02_Second	
Grand total: 10					

Revision	Date:	Description:
C4	14/12/21	GLAZED BRICK DIM AMENDMENTS AND ASSOCIATED ALIGNMENTS.
C3	02/11/21	OPENINGS ADJUSTED TO SUIT UNITS SCHEDULE
C2	14/09/21	TOP FLOOR WINDOWS/DOORS REDUCED TO 1875mm HEIGHT AND PARAPET WALL REDUCED TO SUIT.
C1	12/04/21	WINDOW/DOOR NOTES ADDED TO TYPE SHEET, PART M NOTES ADDED + AMENDMENTS MADE RELATED TO NHBC CONVERSION BC30. HOME ZONES ADDED. CYCLE STORE ADJUSTED TO ACCOMMODATE 2 BIKES.
T5	03/03/21	DISCHARGING HNBC CONDITIONS - C.WATT STEPS ADDED. BELLWAY COMMENTS - CYCLE STORE GLAZING OMITTED. BLOCK 3 DRY RISER HATCHED.
T4	23/12/20	STRUCTURAL - M.U. B.W & WINDPOSTS ADDED. PC SLABS AMENDED TO 200mm. MEP - SVP LOCATIONS AMENDED. BOXING ADDED. BOILER CONFIGURED PER MANUFACTURER. ADDITIONAL SVP ON GABLE PLANS. FLOOR VOID NOTES ADDED.
T3	16/11/20	TENDER SUPERSTRUCTURE ISSUE
T2	17/03/20	LAYOUT AMENDED IN ACCORDANCE WITH BELLWAY MARK UPS DATED 12.03.20. ADDITIONAL GAS METER BOXES AND BOILERS AMENDED TO SUIT. M4(2) & M4(3) REVIEW CARRIED OUT. SHARED OWNERSHIP PLOTS INDENTIFIED & 5% SERES DRAWN.
T1	28/02/20	PRELIMINARY ISSUE

Rushbrooke
15 Brookgate
South Liberty Ln
Ashton Vale
Business Park
Bristol
BS3 2UN

01179 537043
rushbrookeuk.co.uk

Client:
BELLWAY HOMES THAMES VALLEY

Project Address:
HUNTERCOMBE PARK, TAPLOW

Drawing Title:
Block 2 - Structural Layout - Second Floor

Project No:	Drawing No:		Revision:
10631	276_203		C4
Drawing Status:	Date:	Scale:	Drawn: / Reviewed:
CONSTRUCTION	MAR 20	1 : 50@ A0	BR / JH

DO NOT SCALE the drawings contained in this document. figured dimensions only are to be used. © This document is the sole copyright of Rushbrooke UK LTD.

Any discrepancies between this drawing and other information should be reported to the Architect.